Measure O Update March 22, 2018

Chris Fullerton, Assistant Superintendent, Business Joe Hastie, Director Facilities & Maintenance



Big 5 Scope of Work

- 1. Air Conditioning
- 2. Roofs & Windows
- 3. Infrastructure for HVAC
- 4. Safety & Security
- 5. Paint, ceilings & flooring



Masuda


- Scope of work
 - Roof
 - HVAC install roof top/ground units
 - Update to front facade
 - Enlarge health office
 - Drop ceiling in classrooms
 - Dual panel glass replacement
 - Flooring
 - Paint as needed
- DSA approved plans






Masuda







Masuda Front Elevation







Phasing*






PHASING LEGEND











- Guaranteed Maximum Price (GMP)
 - Contractor's price to complete the scope of work outlined in the DSA approved plans
 - Includes general conditions and contractor LLB fees
 - Also includes allowances and contingencies
 - Does not include soft costs such as architect fees, DSA fees & interim housing



- Factors that influenced the Masuda GMP
 - DSA required work (i.e. restroom partition changes in student bathrooms)
 - Hazardous materials abatement costs
 - Required changes to the nurses restroom and health office
 - The difficulty of installing AC on sloped roofs
 - Increasing construction costs a low number of sub-contractors bidding on some of the scope, the shortage of skilled labor, increased construction opportunity due to natural disasters & growing economy



- District Contingencies
 - Unforeseen Conditions Contingency anything that occurs that could not have been identified during the preconstruction phase
 - Owner's Contingency items the District identifies as a need but which were not included in the identified scope of work



- **♥**GMP from WCA
 - \$5,199,448
- Updated Project Cost
 - \$6,545,978
- Budgeted Project Costs
 - \$5,199,448





Things to Consider

- There are a number of allowances and contingencies built into the budget
- ▼ The District has funds in deferred maintenance, Fund 40, and the allocated proceeds from Fund 40-41
- Masuda is one of the District's more challenging schools
- The team will continue to value engineer as we proceed with the project



Next Steps

- Complete LLB documents:
 - Construction Service Agreement
 - Site Lease
 - Site Sub Lease
- Give WCA the notice to proceed
- Update the Measure O Project budget
- Courreges GMP will come to the Board for approval in April



Questions & Discussion